

STRUCTURAL & ARCHITECTURAL PROGRESS



Project : Citism@rt.Residence, Pattaya

Contractor: JWS

Date issued: 11 January 2008

	Start	Finished	Duration	DEC'07 (27/12/07)		DEC'07 (26/1/08)		Finished	Lated
				Target	Completed (%)	Target	Completed (%)	Date	(Day)
Structural Work									
Material Approval	1-Mar-07	19-Apr-07	40 Days	100%	90%	100%	90%	-	-
Structural Drawing (for cons.)	1-Mar-07	9-Apr-07	30 Days	100%	92%	100%	100%	-	-
Excavation	8-Jul-07	12-Jul-07	5 Days	100%	100%	100%	100%	-	-
Pile Head Trimming	13-Jul-07	22-Jul-07	10 Days	100%	100%	100%	100%	-	-
Footing Work & Pedestals	23-Jul-07	13-Aug-07	22 Days	100%	100%	100%	100%	-	-
Column 1 st Floor - 2 nd Floor	14-Aug-07	20-Aug-07	7 Days	100%	100%	100%	100%	-	-
Postensioned & Form Work Slab 2 nd	21-Aug-07	17-Sep-07	8 Days	100%	100%	100%	100%	24-Sep-07	8
Column 2 nd Floor - 3 rd Floor	29-Aug-07	4-Sep-07	7 Days	100%	100%	100%	100%	25-Sep-07	22
Postensioned & Form Work Slab 3 rd	5-Sep-07	12-Sep-07	8 Days	100%	100%	100%	100%	27-Sep-07	16
Column 3 rd Floor - 4 th Floor	13-Sep-07	19-Sep-07	7 Days	100%	100%	100%	100%	29-Sep-07	11
Postensioned & Form Work Slab 4 th	20-Sep-07	27-Sep-07	8 Days	100%	100%	100%	100%	5-Oct-07	9
Column 4 th Floor - 5 th Floor	28-Sep-07	4-Oct-07	7 Days	100%	100%	100%	100%	7-Oct-07	4
Postensioned & Form Work Slab 5 th	5-Oct-07	12-Oct-07	8 Days	100%	100%	100%	100%	15-Oct-07	4
Column 5 th Floor - 6 th Floor	13-Oct-07	19-Oct-07	7 Days	100%	100%	100%	100%	16-Oct-07	-
Postensioned & Form Work Slab 6 th	20-Oct-07	27-Oct-07	8 Days	100%	100%	100%	100%	22-Oct-07	-
Column 6 th Floor - 7 th Floor	28-Oct-07	3-Nov-07	7 Days	100%	100%	100%	100%	25-Oct-07	-
Postensioned & Form Work Slab 7 th	4-Nov-07	11-Nov-07	8 Days	100%	100%	100%	100%	12-Nov-07	1
Column 7 th Floor - 8 th Floor	12-Nov-07	18-Nov-07	7 Days	100%	100%	100%	100%	22-Nov-07	5
Postensioned & Form Work Slab 8 th Zone B	19-Nov-07	26-Nov-07	8 Days	100%	100%	100%	100%	-	-
Swimming Pool	27-Nov-07	16-Dec-07	20 Days	100%	20%	100%	100%	9-Jan-08	24
Ground Slab	17-Dec-07	26-Dec-07	10 Days	100%	70%	100%	85%	-	17
Stair Work	22-Sep-07	21-Dec-07	91 Days	100%	0%	100%	100%	10-Jan-08	20
Architectural Work									
Internal Partitions & Doors 2nd Floor									
Install Door Frame	24-Sep-07	1-Nov-08	39 Days						
Floor Finishes	14-Oct-07	23-Oct-07	10 Days	100%	0%	100%	50%	-	-
Blick and Block Work	3-Oct-07	11-Oct-07	20 Days	100%	0%	100%	0%	-	-
Plastering	3-Oct-07	17-Oct-07	15 Days	100%	95%	100%	95%	-	92
Ceilings						100%	80%		
Stair Case no. 2	18-Oct-07	1-Nov-07	15 Days	100%	0%	100%	0%	-	-
				100%	100%	100%	100%	-	-
Internal Partitions & Doors 3rd Floor									
Install Door Frame	8-Oct-07	14-Nov-07	38 Days						
Floor Finishes	28-Oct-07	6-Nov-07	10 Days	100%	0%	100%	0%	-	-
Blick and Block Work	19-Oct-07	7-Nov-07	20 Days	100%	0%	100%	0%	-	-
Plastering	26-Oct-07	9-Nov-07	15 Days	100%	95%	100%	95%	-	46
Ceilings						100%	60%		
Stair Case no. 2	31-Oct-07	14-Nov-07	15 Days	100%	0%	100%	0%	-	-
				100%	50%	100%	50%	-	-
Internal Partitions & Doors 4th Floor									
Install Door Frame	23-Oct-07	29-Nov-07	38 Days						
Floor Finishes	12-Nov-07	21-Nov-07	10 Days	100%	0%	100%	0%	-	-
Blick and Block Work	1-Nov-07	20-Nov-07	20 Days	100%	0%	100%	0%	-	-
Plastering	8-Nov-07	22-Nov-07	15 Days	100%	95%	100%	95%	-	51
Ceilings						100%	60%		
Stair Case no.2	15-Nov-07	29-Nov-07	15 Days	100%	0%	100%	0%	-	-
				100%	100%	100%	100%	-	-
Internal Partitions & Doors 5th Floor									
Install Door Frame	20-Nov-07	27-Dec-07	38 Days						
Floor Finishes	10-Dec-07	19-Dec-07	10 Days	100%	40%	100%	0%	-	-
Blick and Block Work	1-Dec-07	20-Dec-07	20 Days	100%	0%	100%	0%	-	-
Plastering	12-Dec-07	26-Dec-07	15 Days	100%	95%	100%	95%	-	16
Ceilings						100%	40%		
Stair Case no. 2	13-Dec-07	27-Dec-07	15 Days	100%	0%	100%	0%	-	-
				100%	100%	100%	100%	-	-
Internal Partitions & Doors 6th Floor									
Install Door Frame	22-Dec-07	24-Jan-08	34 Days						
Floor Finishes	11-Jan-08	20-Jan-08	10 Days	100%	0%	100%	0%	-	-
Blick and Block Work	2-Jan-08	21-Jan-07	20 Days	100%	0%	100%	0%	-	-
Plastering	6-Jan-08	20-Jan-07	15 Days	100%	10%	100%	50%	-	-
Ceilings						100%	0%		
Stair Case no. 1	10-Jan-08	24-Jan-08	15 Days	100%	0%	100%	0%	-	-
	10-Jan-08	19-Jan-08	10 Days	100%	0%	100%	100%	-	-