

# STRUCTURAL & ARCHITECTURAL PROGRESS



**Project :** Citism@rt.Residence, Pattaya

**Contractor:** JWS

**Date issued:** 26 October 2007

	Start	Finished	Duration	September 2007(26/9/07)		October 2007 (27/10/07)		Finished	Lated
				Target	Completed (%)	Target	Completed (%)	Date	(Day)
<b>Structural Work</b>									
Material Approval	1-Mar-07	19-Apr-07	40 Days	100%	85%	100%	90%	-	-
Structural Drawing (for cons.)	1-Mar-07	9-Apr-07	30 Days	100%	90%	100%	92%	-	-
Excavation	8-Jul-07	12-Jul-07	5 Days	100%	90%	100%	90%	-	-
Pile Head Trimming	13-Jul-07	22-Jul-07	10 Days	100%	96%	100%	100%	-	-
Footing Work & Pedestals	23-Jul-07	13-Aug-07	22 Days	100%	90%	100%	100%	-	-
Column 1 <sup>st</sup> Floor - 2 <sup>nd</sup> Floor	14-Aug-07	20-Aug-07	7 Days	100%	100%	100%	100%		-
Postensioned & Form Work Slab 2 <sup>nd</sup>	21-Aug-07	17-Sep-07	8 Days	100%	100%	100%	100%	24-Sep-07	8
Column 2 <sup>nd</sup> Floor - 3 <sup>rd</sup> Floor	29-Aug-07	4-Sep-07	7 Days	100%	100%	100%	100%	25-Sep-07	22
Postensioned & Form Work Slab 3 <sup>rd</sup>	5-Sep-07	12-Sep-07	8 Days	100%	100%	100%	100%	27-Sep-07	16
Column 3 <sup>rd</sup> Floor - 4 <sup>th</sup> Floor	13-Sep-07	19-Sep-07	7 Days	100%	30%	100%	100%	29-Sep-07	11
Postensioned & Form Work Slab 4 <sup>th</sup>	20-Sep-07	27-Sep-07	8 Days	100%	0%	100%	100%	5-Oct-07	9
Column 4 <sup>th</sup> Floor - 5 <sup>th</sup> Floor	28-Sep-07	4-Oct-07	7 Days	100%	0%	100%	100%	7-Oct-07	4
Postensioned & Form Work Slab 5 <sup>th</sup>	5-Oct-07	12-Oct-07	8 Days	100%	0%	100%	100%	15-Oct-07	4
Column 5 <sup>th</sup> Floor - 6 <sup>th</sup> Floor	13-Oct-07	19-Oct-07	7 Days	100%	0%	100%	100%	16-Oct-07	-
Postensioned & Form Work Slab 6 <sup>th</sup>	20-Oct-07	27-Oct-07	8 Days	100%	0%	100%	100%	22-Oct-07	-
Column 6 <sup>th</sup> Floor - 7 <sup>th</sup> Floor	28-Oct-07	3-Nov-07	7 Days	100%	0%	100%	100%	25-Oct-07	-
Postensioned & Form Work Slab 7 <sup>th</sup>	4-Nov-07	11-Nov-07	8 Days	100%	0%	100%	0%	-	-
Column 7 <sup>th</sup> Floor - 8 <sup>th</sup> Floor	12-Nov-07	18-Nov-07	7 Days	100%	0%	100%	0%	-	-
Postensioned & Form Work Slab 8 <sup>th</sup>	19-Nov-07	26-Nov-07	8 Days	100%	0%	100%	0%	-	-
Swimming Pool	27-Nov-07	16-Dec-07	20 Days	100%	0%	100%	0%	-	-
Ground Slab	17-Dec-07	26-Dec-07	10 Days	100%	0%	100%	0%	-	-
Stair Work	22-Sep-07	21-Dec-07	91 Days	100%	0%	100%	0%	-	-
<b>Architectural Work</b>									
<b>Internal Partitions &amp; Doors 2<sup>nd</sup> Floor</b>									
Internal Partition	24-Sep-07	1-Nov-08	39 Days	100%	0%	100%	0%	-	-
Internal Doors & Windows	14-Oct-07	23-Oct-07	10 Days	100%	0%	100%	0%	-	-
Floor Finishes	3-Oct-07	11-Oct-07	20 Days	100%	0%	100%	0%	-	-
Blick and Block Work	3-Oct-07	17-Oct-07	15 Days	100%	0%	100%	70%	-	10
Ceilings	18-Oct-07	1-Nov-07	15 Days	100%	0%	100%	0%	-	-
Stair Case	18-Oct-07	27-Oct-07	10 Days	100%	0%	100%	0%	-	-
<b>Internal Partitions &amp; Doors 3<sup>rd</sup> Floor</b>									
Internal Partition	8-Oct-07	14-Nov-07	38 Days	100%	0%	100%	0%	-	-
Internal Doors & Windows	8-Oct-07	27-Oct-07	20 Days	100%	0%	100%	0%	-	-
Floor Finishes	28-Oct-07	6-Nov-07	10 Days	100%	0%	100%	0%	-	-
Blick and Block Work	19-Oct-07	7-Nov-07	20 Days	100%	0%	100%	0%	-	-
Ceilings	26-Oct-07	9-Nov-07	15 Days	100%	0%	100%	30%	-	-
Stair Case	31-Oct-07	14-Nov-07	15 Days	100%	0%	100%	0%	-	-
Stair Case	31-Oct-07	9-Nov-07	10 Days	100%	0%	100%	0%	-	-