

# STRUCTURAL PROGRESS



**Project :** Citism@rt.Residence, Pattaya

**Contractor:** JWS

**Date issued:** 5 October 2007

	Start	Finished	Duration	September 2007(26/9/07)		October 2007 (27/10/07)		Finished Date	Lated (Day)
				Target	Completed (%)	Target	Completed (%)		
<b>Structural Work</b>									
Material Approval	1-Mar-07	19-Apr-07	40 Days	100%	30%	100%	90%	-	-
Structural Drawing (for cons.)	1-Mar-07	9-Apr-07	30 Days	100%	90%	100%	92%	-	-
Excavation	8-Jul-07	12-Jul-07	5 Days	100%	60%	100%	90%	-	-
Pile Head Trimming	13-Jul-07	22-Jul-07	10 Days	100%	40%	100%	100%	-	-
Footing Work & Pedestals	23-Jul-07	13-Aug-07	22 Days	100%	56%	100%	100%	-	-
Column 1 <sup>st</sup> Floor - 2 <sup>nd</sup> Floor	14-Aug-07	20-Aug-07	7 Days	100%	15%	100%	100%		-
Postensioned & Form Work Slab 2 <sup>nd</sup> *	21-Aug-07	28-Aug-07	8 Days	100%	0%	100%	100%	24-Sep-07	28
Column 2 <sup>nd</sup> Floor - 3 <sup>rd</sup> Floor*	29-Aug-07	4-Sep-07	7 Days	100%	0%	100%	100%	25-Sep-07	22
Postensioned & Form Work Slab 3 <sup>rd</sup> *	5-Sep-07	12-Sep-07	8 Days	100%	0%	100%	100%	27-Sep-07	16
Column 3 <sup>rd</sup> Floor - 4 <sup>th</sup> Floor*	13-Sep-07	19-Sep-07	7 Days	100%	0%	100%	100%	29-Sep-07	11
Postensioned & Form Work Slab 4 <sup>th</sup> *	20-Sep-07	27-Sep-07	8 Days	100%	0%	100%	100%	5-Oct-07	9
Column 4 <sup>th</sup> Floor - 5 <sup>th</sup> Floor*	28-Sep-07	4-Oct-07	7 Days	100%	0%	100%	30%	-	2
Postensioned & Form Work Slab 5 <sup>th</sup> *	5-Oct-07	12-Oct-07	8 Days	100%	0%	100%	0%	-	-
Column 5 <sup>th</sup> Floor - 6 <sup>th</sup> Floor*	13-Oct-07	19-Oct-07	7 Days	100%	0%	100%	0%	-	-
Postensioned & Form Work Slab 6 <sup>th</sup> *	20-Oct-07	27-Oct-07	8 Days	100%	0%	100%	0%	-	-
Column 6 <sup>th</sup> Floor - 7 <sup>th</sup> Floor*	28-Oct-07	3-Nov-07	7 Days	100%	0%	100%	0%	-	-
Postensioned & Form Work Slab 7 <sup>th</sup> *	4-Nov-07	11-Nov-07	8 Days	100%	0%	100%	0%	-	-
Column 7 <sup>th</sup> Floor - 8 <sup>th</sup> Floor*	12-Nov-07	18-Nov-07	7 Days	100%	0%	100%	0%	-	-
Postensioned & Form Work Slab 8 <sup>th</sup> *	19-Nov-07	26-Nov-07	8 Days	100%	0%	100%	0%	-	-
Swimming Pool*	27-Nov-07	16-Dec-07	20 Days	100%	0%	100%	0%	-	-
Ground Slab*	17-Dec-07	26-Dec-07	10 Days	100%	0%	100%	0%	-	-
Stair Work	22-Sep-07	21-Dec-07	91 Days	100%	0%	100%	0%	-	-

Remark: \*Timing has changed.